

QUALITY ALERT

Created By: Sam James (Quality Manager)

Authorised By: Michael Clorley (Director)

Business:	MIDA Civil Engineering Ltd		ALERT
Title:	Understanding of DPM/DPC lapping	Reference No:	QA19
Issued By:	Sam James	Issue Date:	13/2/24
Type of Alert:	Quality & Compliance		
Subject:	Have seen plots with DPM cut back on plot oversites not allowing the correct lapping to DPC		
Operatives Affected:	Groundworkers		
Details:	Leave the DPM under the concrete topping to be available for the DPC to be lapped onto and not cut back and any DPM lapped 150mm with double sided visqueen tape used when jointing		
Action Required:	Understand the lapping details and the need to leave available for lapping from DPM to DPC and to clients specific details and not cut back		
Further Information:	NHBC 5.1.20 Damp Proofing concrete floors NHBC 6.1 External Masonry Walls		
Method for Communication:	Briefing by Site Manager to groundworkers via TBT Alert to be put up in site office and canteen		