

QUALITY ALERT

Business:	MIDA Civil Engineering Ltd		ALERT
Title:	Roads Construction - Block Paved Roads	Reference No:	002 - 22
Issued By:	James Brown	Issue Date:	17 th October 2022
Type of Alert:	Quality		
Subject:	Installation of Block Paved Roads		
Operatives Affected:	Roads & Sewers and Plot Gangs		
Details:	1. Correct construction design to be followed 2. Survey to be done once base course is completed 3. Ahead of external works starting a further survey of base course to be completed (this is required due to consistent scraping of the base course) 4. Once levels are determined the Engineer must set out the Kerb lines to suit construction design 5. Once levels have been agreed this is to be signed of by both the site manager and Engineer 6. Roads are to have kiln dried sand swept in a wacked on the day of installation without fail 7. All iron work levels to be check by the site engineer before any block paving is laid		
Action Required:	To prevent any further occurrences in future the following actions are required: 1. Immediate action – Site Managers to brief all operatives on this alert via DABS briefing, complete the attached TBT sheet and send back to the HSEQT Department 2. Once levels are determined the Engineer must set out the Kerb lines to suit construction design		
Further Information:	1. Consider footpaths, falls to gullies and levels		
Method for Communication:	1. Briefing by Site Manager and documented on TBT sheet 2. Communicated to MIDA's Engineering team 3. Alert to be put up in site office		

DOCUMENT NAME:
QUALITY ALERT

Document Ref: HSE/004 Revision Date: 17/10/22 Doc Version V001
Created By: HSEQT Authorised By: Danny Murphy

