

QUALITY ALERT

Created By: Ben James (Quality Manager)

Authorised By: James Brown (Director)

Business:	MIDA Civil Engineering Ltd		ALERT
Title:	Wall Ties	Reference No:	QA40
Issued By:	Ben James	Issue Date:	10 th April 2025
Type of Alert:	Quality & Compliance		
Subject:	Brickwork		
Operatives Affected:	Groundworkers		
Details:	NHBC recently scored us a 3 for a wall tie being 910mm (10mm over) on an external wall. The margins are so fine.		
	From now on as a MIDA standard we make sure on all external walls we go a maximum of 800mm spacing so we do not get caught out again.		
Action Required:	The Quality Alerts for these items are on the Knowledge Hub and details can be found in MIDA OS/OI Standards, take time to check your sites for these defects and carry out TBT for the above to reinforce with your teams the requirements		
Further Information:	Quality Alerts on MIDA Knowledge Hub MIDA Operational Standards & Instructions NHBC Standards 2025		
Method for Communication:	Briefing by Site Manager to groundworkers via TBT Alert		