

QUALITY ALERT

Created By: Quality Manager

Authorised By: James Brown (HSEQT Director) / Danny Murphy (Director)

Business:	MIDA Civil Engineering Ltd		ALERT
Title:	Backfill/Compaction	Reference No:	QA007
Issued By:	Sam James	Issue Date:	23/5/23
Type of Alert:	Quality		
Subject:	Backfilling and Compaction of Trenches		
Operatives Affected:	R&S Gangs		
Details:	Trench sinkage post tarmac		
Action Required:	Trenches to be compacted in line with Highways 600 series table 6/4 in layers and with compaction plant as specified. CBR`s to be taken on the trench centre and shoulders to ensure the trench CBR is equal or over and above the shoulder CBR to be done where the trench crosses an existing carriageway and over 3m to soffit of pipe.		
Further Information:	Highways series 600 for compaction plant selection.		
Method for Communication:	Briefing by Site Manager and documented on TBT sheet. Alert to be put up in site office.		